



WORKSHEET FOR BOR-RAM™ NEW CONSTRUCTION 2 ft BARRIER PRE-TREATMENTS STRUCTURES ON SLABS

Instructions: Circle required volumes based on linear footages and add quantities to give total requirement

CONSTRUCTION LINEAR FOOTAGE*	QUANTITY (GALLONS) OF DILUTED BOR-RAM 1:1 TREATMENT SOLUTION		
	INTERIOR AND EXTERIOR STUD WALLS**	EXTERIOR SIDING***	CONCRETE OR CINDER BLOCK EXTERIOR WALLS
200	1.0	1.0	0.5
220	1.1	1.1	0.6
240	1.2	1.2	0.6
260	1.3	1.3	0.7
280	1.4	1.4	0.7
300	1.5	1.5	0.8
320	1.6	1.6	0.8
340	1.7	1.7	0.9
360	1.8	1.8	0.9
380	1.9	1.9	1.0
400	2.0	2.0	1.0
420	2.1	2.1	1.1
440	2.2	2.2	1.1
460	2.3	2.3	1.2
480	2.4	2.4	1.2
500	2.5	2.5	1.3
520	2.6	2.6	1.3
540	2.7	2.7	1.4
560	2.8	2.8	1.4
580	2.9	2.9	1.5
600	3.0	3.0	1.5

Linear Footage* - Round up measured footage to the next footage listed

Stud Walls**: Where less than 3 sides of a stud are exposed - treat twice according to the label direction

Exterior Siding*** - Depending on accessibility - apply one coat to both sides or two coats to one side

Note: The above worksheet only approximates the required volume

This worksheet and notes herein are a supplement to, and not intended as a replacement for, the label

ent

ns